



Buckley & Big Bay Park Storm Sewer Repair

WEEKLY UPDATE – (2/17/2025 to 2/21/2025)

Work Completed:

- ✓ Mid City finished removing debris from the storm sewer pipe.
- ✓ Mid City washed and cleaned the existing storm sewer pipe out to the Lake. The pipe is now ready to be lined.
- ✓ Mid City cleaned the temporary pump and removed ice build up from the temporary storm sewer pipe.



Upcoming Work: Week of 2/24/2025

- Visu-Sewer will mobilize equipment for CIPP lining on Monday.
- Visu-Sewer will begin the CIPP lining process on Tuesday. This process will be continuous until the liner is completely cured.
- Visu-Sewer crews will work nonstop starting Tuesday (2/25), and are expected to finish Friday (2/28).

