



Buckley & Big Bay Park Storm Sewer Repair

WEEKLY UPDATE – (2/24/2025 to 3/1/2025)

Work Completed:

- ✓ Visu-Sewer installed the cure in place pipe from the new storm sewer shaft to the Lake.
- ✓ Visu-Sewer demobilized equipment and materials.
- ✓ Mid City started preparing the shaft for the next phase of the project, connecting the new storm sewer shaft to the existing structure, which included filling the shaft with stone.



Upcoming Work: Week of 3/3/2025

- Rebar and forms will be placed inside the new storm sewer shaft for the second inner wall concrete pour on Wednesday 3/5.
- On Monday 3/3, Mid City will resume working double shifts from 6am to 10pm and Saturdays 7am to 3 pm.

